



**SR 4 (E) WIDENING:
LOVERIDGE ROAD TO
SOMERSVILLE ROAD**

**PROPONENT:
CONTRA COSTA
TRANSPORTATION
AUTHORITY**

**PROJECT NO:
1406/1406B/1406C**

DESCRIPTION:

This project will widen State Route 4 east from two to four lanes in each direction (including HOV lanes) between Loveridge Road and Somersville Road. The project includes reconstruction of the Loveridge Road interchange as well as a median wide enough to accommodate future mass transit. The Environmental Document also addresses future widening projects to State Route 160.

STATUS:

The Project Study Report was completed in February 2000. Environmental Clearance was completed in August 2005. Phase 1, construction of a new pump plant is ongoing and will be completed in the Spring 2008. Major utility relocation will occur in Fall 2008/ Winter 2009. Construction of the mainline project is anticipated to start in Summer 2009 and to be completed in Winter 2012.

FUNDING SOURCES (\$ X 1000):

Measure C (Esc.\$) ^{1,2}	37,400.0
STIP	40,000.0
ITIP	3,000.0
TCRP	14,000.0
SAFETEA (earmark)	29,000.0
RM2	<u>18,200.0</u>

TOTAL \$ 141,600.0

¹ Measure C funds shown in escalated dollars. Actual commitment is in 1988 dollars as shown in Appendix A.

² Funded from the Route 4 East, BART and Commuterway project categories.